

**MONTHLY PROGRESS REPORT OF DIYA HOUSING PROJECT, KARUNAMOYEE, SALT LAKE AS STOOD ON
02.05.2023**

Sl No	Name of The Work	Name of The Agency	Estimated Amount	Tendered Amount	Date of Commencement	% of The Physical Progress for this month	Cumulative Physical Progress Achieved in (%)	Financial Progress (%)	Remarks
1	Construction of (G+9) storied Residential Apartment Building including balance Pilling, Sanitary, Plumbing, Water supply arrangement & Electrical installation along with lighting conductor installation & other infrastrucral works (both civil and electrical works) at Karunamoyee, Block-ED, Salt Lake, Dist-24 Parganas(N), Kolkata-700091 under West Bengal Housing Board.	PAUL BUILDERS PVT. LTD.	Rs. 15,62,70,957.78	Rs. 13,12,51,977.44	31.12.2018	1.50%	87.50%	85.00%	<p>1. Building</p> <p>a) Structural Work : Completed</p> <p>Under ground Reservoir raft foundation completed</p> <p>Stair1 & 2 Marble Work Completed and Kitchen Granite completed</p> <p>B) Brick work :</p> <p>Brick work completed at Ground floor to 10th.Floor,</p> <p>C) Plastering work</p> <p>i) Internal completed at Ground floor To 9th. Floor</p> <p>ii) External In progress</p> <p>D) Wall Putty completed at 1st. To 9th. Floor</p> <p>E) Flooring</p> <p>i) 1st floor to 9th floor Completed</p> <p>Roof liles at 10th. Floor Completed .</p>