

**MONTHLY PROGRESS REPORT OF DIYA HOUSING PROJECT, KARUNAMOYEE, SALT LAKE AS STOOD ON
03.01.2024**

Sl No	Name of The Work	Name of The Agency	Estimated Amount	Tendered Amount	Date of Commencement	% of The Physical Progress for this month	Cumulative Physical Progress Achieved in (%)	Financial Progress (%)	Remarks
1	Construction of (G+9) storied Residential Apartment Building including balance Pilling, Sanitary, Plumbing, Water supply arrangement & Electrical installation along with lighting conductor installation & other infrastrucral works (both civil and electrical works) at Karunamoyee, Block-ED, Salt Lake, Dist-24 Parganas(N), Kolkata-700091 under West Bengal Housing Board.	AUL BUILDERS PVT. LTD.	Rs. 15,62,70,957.78	Rs. 13,12,51,977.44	31.12.2018	2.00%	98.00%	92.00%	1. Building a) Structural Work : Completed Management Building Structural work Completed (excluding flooring and sanitary work in progress) Stair1 & 2 Marble Work Completed and Kitchen Granite completed and Stair railing 1 &2 and Parapet Wall Railing Completed Lift Facia Granite work completed Electric Cable trence Work Complete B) Brick work : Brick work completed at Ground floor to 10th.Floor, C) Plastering work : i) Internal completed at Ground floor To 9th. Floor ii) External Plaster completed D) Wall Putty completed at 1st. To 9th. Floor E) Sanitary Fitting completed at 2nd To 9th. Floor f) Sanitary Line

MONTHLY PROGRESS REPORT OF DIYA HOUSING PROJECT, KARUNAMOYEE, SALT LAKE AS STOOD ON 03.01.2024

Sl No	Name of The Work	Name of The Agency	Estimated Amount	Tendered Amount	Date of Commencement	% of The Physical Progress for this month	Cumulative Physical Progress Achieved in (%)	Financial Progress (%)	Remarks
		P1							<p>completed at Roof Ring Line and water Storage Tank fitting and Ground floor to roof Pump line</p> <p>g) Alluminium Fitting completed at 1st To 9th. Floor (excluding Curtain wall)</p> <p>Boundary Wall work in progress and Out side Paint Completed</p> <p>Under Ground Swarage Line completed and internal road casting completed excluding paver block</p> <p>Wall Primer completed Upto 9th floor and flush door wood Paint 2nd to 9th floor completed and other floor in progress</p> <p>E) Flooring i) 1st floor to 9th floor Completed Roof liles at 10th. Floor Completed .</p>