

**MONTHLY PROGRESS REPORT OF DIYA HOUSING PROJECT, KARUNAMOYEE, SALT LAKE AS
STOOD ON 28.02.2021**

SI No	Name of The Work	Name of The Agency	Estimated Amount	Tendered Amount	% of The Physical Progress for this month	Cumulative Physical Progress Achieved in (%)	Financial Progress (%)	Remarks
1	Construction of (G+9) storied Residential Apartment Building including balance Pilling, Sanitary, Plumbing, Water supply arrangement & Electrical installation along with lighting conductor installation & other infrastrucral works (both civil and electrical works) at Karunamoyee, Block-ED, Salt Lake, Dist-24 Parganas(N), Kolkata-700091 under West Bengal Housing Board.	PAUL BUILDERS PVT. LTD.	Rs. 15,62,70,957.78	Rs. 13,12,51,977.44	4.57%	34.57%	22%	<p>1. Building</p> <p>a) Structural Work :</p> <p>i) Casting completed upto 5th. floor level(05Nos)</p> <p>B) Brick work :</p> <p>Brick work 95% completed at 1st to 3rd. Floor.</p> <p>C) Plastering Work :</p> <p>i) Internal</p> <p>80 % completed at 1st. Floor</p>

Upto previous month Progress 30.00%