

**MONTHLY PROGRESS REPORT OF DIYA HOUSING PROJECT, KARUNAMOYEE, SALT LAKE AS STOOD ON  
31.03.2023**

Sl No	Name of The Work	Name of The Agency	Estimated Amount	Tendered Amount	Date of Commencement	% of The Physical Progress for this month	Cumulative Physical Progress Achieved in (%)	Financial Progress (%)	Remarks
1	Construction of (G+9) storied Residential Apartment Building including balance Pilling, Sanitary, Plumbing, Water supply arrangement & Electrical installation along with lighting conductor installation & other infrastrucral works (both civil and electrical works) at Karunamoyee, Block-ED, Salt Lake, Dist-24 Parganas(N), Kolkata-700091 under West Bengal Housing Board.	PAUL BUILDERS PVT. LTD.	Rs. 15,62,70,957.78	Rs. 13,12,51,977.44	31.12.2018	4.00%	86.00%	82.00%	<p><b>1. Building</b></p> <p><b>a) Structural Work : Completed</b> Stair1 &amp; 2 Marble Work Completed and Kitchen Granite completed</p> <p><b>B) Brick work :</b> Brick work completed at Ground floor to 10th.Floor,</p> <p><b>C) Plastering work</b> i) Internal completed at Ground floor To 9th. Floor ii) External In progress</p> <p><b>D) Wall Putty</b> completed at 1st. To 9th. Floor</p> <p><b>E) Flooring</b> i) 1st floor to 9th floor Completed Roof liles at 10th. Floor Completed .</p>