

**MONTHLY PROGRESS REPORT OF DIYA HOUSING PROJECT, KARUNAMOYEE, SALT LAKE AS STOOD ON
31.05.2022**

Sl No	Name of The Work	Name of The Agency	Estimated Amount	Tendered Amount	Date of Commencement	% of The Physical Progress for this month	Cumulative Physical Progress Achieved in (%)	Financial Progress (%)	Remarks
1	Construction of (G+9) storied Residential Apartment Building including balance Pilling, Sanitary, Plumbing, Water supply arrangement & Electrical installation along with lighting conductor installation & other infrastrucral works (both civil and electrical works) at Karunamoyee, Block-ED, Salt Lake, Dist-24 Parganas(N), Kolkata-700091 under West Bengal Housing Board.	PAUL BUILDERS PVT. LTD.	Rs. 15,62,70,957.78	Rs. 13,12,51,977.44	31.12.2018	3.00%	63.00%	57.07%	<p><u>1. Building</u></p> <p>a) Structural Work : Casting of Roof slab of Stair head room & Machine room of Stair-2</p> <p>B) Brick work : Brick work 99 % completed at 1st to 9th.Floor,</p> <p>C) Plastering i) Internal 95 % completed at 1st. To 8th. Floor & 50% at 9th floor ii) External In progress</p> <p>D) Wall Putty 95 % completed at 1st. To 4th. Floor</p> <p>E) Flooring i) 1st floor in progress</p>

Upto February'2022 Progress 60%