

**MONTHLY PROGRESS REPORT OF DIYA HOUSING PROJECT, KARUNAMOYEE, SALT LAKE AS STOOD ON  
31.08.2022**

SI No	Name of The Work	Name of The Agency	Estimated Amount	Tendered Amount	Date of Commencement	% of The Physical Progress for this month	Cumulative Physical Progress Achieved in (%)	Financial Progress (%)	Remarks
1	Construction of (G+9) storied Residential Apartment Building including balance Pilling, Sanitary, Plumbing, Water supply arrangement & Electrical installation along with lighting conductor installation & other infrastrucral works (both civil and electrical works) at Karunamoyee, Block-ED, Salt Lake, Dist-24 Parganas(N), Kolkata-700091 under West Bengal Housing Board.	PAUL BUILDERS PVT. LTD.	Rs. 15,62,70,957.78	Rs. 13,12,51,977.44	31.12.2018	2.58%	68.28%	63.70%	<p><b>1. Building</b></p> <p><b>a) Structural Work :</b> Casting of Roof slab of Stair head room &amp; Machine room of Stair- 1 &amp; 2 completed</p> <p><b>B) Brick work :</b> Brick work 99 % completed at 1st to 9th.Floor,</p> <p><b>C) Plastering work :</b> i) Internal 95 % completed at 1st. To 9th. Floor &amp; 50% at 9th floor ii) External In progress</p> <p><b>D) Wall Putty</b> 95 % completed at 1st. To 9th. Floor</p> <p><b>E) Flooring</b> i) 1st floor to 6th floor in progress</p>

Upto July'2022 Progress 65.70%