

**MONTHLY PROGRESS REPORT OF DIYA HOUSING PROJECT, KARUNAMOYEE, SALT LAKE AS  
STOOD ON 31.10.2021**

SI No	Name of The Work	Name of The Agency	Estimated Amount	Tendered Amount	% of The Physical Progress for this month	Cumulative Physical Progress Achieved in (%)	Financial Progress (%)	Remarks
1	Construction of (G+9) storied Residential Apartment Building including balance Pilling, Sanitary, Plumbing, Water supply arrangement & Electrical installation along with lighting conductor installation & other infrastrucral works (both civil and electrical works) at Karunamoyee, Block-ED, Salt Lake, Dist-24 Parganas(N), Kolkata-700091 under West Bengal Housing Board.	<b>PAUL BUILDERS PVT. LTD.</b>	<b>Rs. 15,62,70,957.78</b>	<b>Rs. 13,12,51,977.44</b>	<b>2.70%</b>	<b>49.51%</b>	<b>46.81%</b>	<p><b>1. Building</b></p> <p><b>a) Structural Work :</b> Casting of slab completed upto 9th. floor level (09Nos) .</p> <p><b>B) Brick work :</b> Brick work 95 % completed at 1st to 6th.Floor</p> <p><b>C) Plastering work :</b> i) Internal 95 % completed at 1st. To 3rd. Floor</p> <p><b>D) Wall Putty</b> 95 % completed at 1st. To 3rd. Floor</p>

**Upto previous month Progress 46.81%**